

# New Elementary School - Sanitary Sewer Engineering Timeline

## September 2008

9/10 – Letter from ECSDM to City of Middletown

## October 2008

10/9 – Letter from City to ECSDM re: response to Lead Agency letter

## October 2009

10/9 – Meeting at City Hall to discuss the proposed site for New Elementary School

## December 2009

12/22 – Appel Osborne submitted engineering documents to the City of Middletown & requested they be reviewed for conformance to City standards for water & sewer

## January 2010

1/18 – Email: T. Bonaparte to T. Scott – has not heard from J. Tawil

1/19 – T. Scott called J. Tawil to inquire about review

## February 2010

2/5 – Email: T. Bonaparte to J. Tawil requesting comments on the engineering reports & letter of approval from City for sewer & water service

2/7 – Email: J. Tawil to T. Bonaparte stating he would be out of town – would review plans submitted on 12/22 the week of 2/15

2/24 – Email: T. Bonaparte to J. Tawil requesting an update on the utility review for New Elementary School

## March 2010

3/17 – Email: J. Tawil to T. Bonaparte re: need to discuss sewer & water service – need to schedule a meeting

3/17 – Email: T. Scott to J. Bonaparte – J. Tawil has requested a meeting – City of Middletown wants ECSDM to extend the new sewer – meeting set for 3/26/10

3/26 – Meeting at City Hall re: extension of sewer valve - T. Scott requested official communication be sent to BOE on the proposed extension

3/26 – T. Bonaparte hand delivered a copy of the New Elementary School Storm Water Pollution Prevention Plan to J. Tawil. Plan has been approved by the State of New York Department of Environmental Conservation

3/29 – Email: T. Bonaparte to J. Tawil – application for water service to Orange County. T. Bonaparte requested letter of acceptance from City of Middletown

## April 2010

4/3 – Email: J. Tawil to T. Bonaparte – J. Tawil stated that the City of Middletown wants ECSDM to install a new sewer. This was never discussed with ECSDM staff or consultants.

4/3 – T. Scott forwarded email from J. Tawil to Dr. Eastwood, Elizabeth McKean, and Daniel Petigrow

4/8 – Meeting confirmed between City of Middletown and ECSDM – set for 4/13/10.

4/12 – Meeting canceled by City of Middletown

4/22 – Mayor DeStefano addresses the BOE at meeting

4/23 – Meeting rescheduled by Mr. Petigrow for 4/30/10

4/23 – Letter from Alex Smith, Assistant Corporation Counsel to Daniel Petigrow, DTA&D LLP. Requested justification for Superintendent's assertion at 4/22/10 BOE meeting

4/28 – Letter from Daniel Petigrow to Alex Smith, Assistant Corporation Counsel responding to the City letter of 4/23/10.

4/30 – Meeting held at City Hall re: letter and Sanitary Sewer Evaluation Study performed by Clark Patterson Assoc in 2003. T. Bonaparte questioned why this was not made available during the SEQRA process

4/30 – Mr. Petigrow communicated with Clark Patterson to obtain a copy of the Sanitary Sewer Evaluation Study. Public document – ECSDM will pay for printing

## May 2010

5/3 – Clark Patterson indicated that the City of Middletown directed them not to release the document to ECSDM

5/4 – ECSDM submitted FOIL for the Sanitary Sewer Evaluation Study and related City documents.